Yelahanka Zone

2 nd and FINAL BILL

PRE MEASUREMENT SHEET

Name of work: Improvements to Drains (Concrete Drain) and Comprehensive development of roads from 12th A Cross to 20th R Cross Bhuvaneshwarinagra near Coffe board park ward no. 06 Byatarayanapura Assembly consituency (near Coffe board park)

Estimated Cost : Rs 200.00 Lakhs

Job Code: 006-19-000031

Head of Account : P 3158 SIP Infrastructure Project Works

Name of Agency: M/s Executive Engineer, KRIDL, No. 280, 59th Cross, 17th C Main, 3rd Y Block, Rajajinagara, Bangalore-560010

Work order No: BBMP/EE/BTP/WO/254/2018-19 Dated : 02.03.2019

Measurements Recarded on :

It No	Description of Item			Unit	No	L	B1	B2	Avg B	D	Qty	Rate	Amount
1	KSRRB 300-51: **scarifying bituminous course** 50mm to 75mm thick along with premix carpet/surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris within a lead of 100 meters including cost of all labour charges, HOM of machineries complete as per as per specifications and directions of engineer in charge of the work												
	20th R cross road, Bhuvaneshwari nagar			sqm									
		0.00	30.00		1	30.00	5.30	6.10	5.70		171.00		
		30.00	34.10		1	4.10	6.10	7.30	6.70		27.47		
		0.00	30.00		1	30.00	5.20	5.75	5.48		164.25		
		30.00	60.00		1	30.00	5.75	5.90	5.83		174.75		
		60.00	65.00		1	5.00	5.90	5.60	5.75		28.75		
		0.00	30.00		1	30.00	6.00	5.50	5.75		172.50		
		30.00	60.00		1	30.00	5.50	5.60	5.55		166.50		
		60.00	90.00		1	30.00	5.60	5.80	5.70		171.00		
		90.00	120.00		1	30.00	5.80	5.90	5.85		175.50		
		120.00	150.00		1	30.00	5.90	6.70	6.30		189.00		
		150.00	166.80		1	16.80	6.70	6.85	6.78		113.82		
		0.00	28.70		1	28.70	4.30	4.90	4.60		132.02		
		0.00	22.70		1	22.70	5.35	5.60	5.48		124.28		
		0.00	20.50		1	20.50	5.10	5.10	5.10		104.55		
	patch work				1	18.00	2.80	2.70	2.75		49.50		
					1	15.10	2.70	2.60	2.65		40.02		
					1	13.90	3.50	3.40	3.45		47.96		
									Total		2052.86		
2	Removing B.S Slab of Drain and stacking complete as per as per specifications and directions of engineer in charge of the work												

Assistant Engineer 06/01/2020

Assistant Executive Engineer, R.R. Nagar, Sub-division, KRIDL, BBMP, Bangalore

Assistant Executive Engineer

Scanned by CamScanner